Royalty Statement for the work of: Development of Shettihalli Burial ground in S.No.55,56 and ward no12 Ccategory.

Sl.No	Particulars	Unit	Quantity	Gravel/ Jelly/Metal/ SSM		Sand		Remarks
				Constant	Quantity	Constant	Quantity	
1	Plain Cement Concrete of mix 1:3:6	Cum	33.3	0.89	29.7036	0.47	15.4845	
2	Plain Cement Concrete of mix 1:2:4	Cum	4.05	0.90	3.645	0.45	1.8225	
3	Size stone masonry in foundation cement mortar 1:6	Cum	122.91	1.10	135.201	0.35	43.0185	
4	Filling in foundation granite /trap broken metal	Cum	45.89	1.00	45.89		0	
6	20mm thick cement plaster in single coat with cement mortar 1:4	Sqm	765.25		0	0.02	15.305	
	Total				214.44		75.63	

Material	Quantity	Rate	Amount
Size Stone	135.20	184.00	24876.98
Jelly / Metal	79.24	126.00	9984.06
Sand	75.63	138.00	10437.01
Gravel (murram)	0.00	60.00	0.00
Soil	0.00	90.00	0.00
			45298.06

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

Scanned by CamScanner